

**DIRECTOR OF OPERATIONS
CORPORATE SECRETARY**
Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES
John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers
232 Kings Highway East
Haddonfield, NJ 08033
(856) 795-9595
(856) 795-1882 (fax)

**Remington, Vernick
& Vena Engineers**
9 Allen Street
Toms River, NJ 08753
(732) 286-9220
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400
Old Bridge, NJ 08857
(732) 955-8000
(732) 591-2815 (fax)

**Remington, Vernick
& Walberg Engineers**
845 North Main Street
Pleasantville, NJ 08232
(609) 645-7110
(609) 645-7076 (fax)

4907 New Jersey Avenue
Wildwood City, NJ 08260
(609) 522-5150
(609) 522-5313 (fax)

**Remington, Vernick
& Beach Engineers**
922 Fayette Street
Conshohocken, PA 19428
(610) 940-1050
(610) 940-1161 (fax)

73 West Main Street, Rear
Mechanicsburg, PA 17055
(717) 766-1775
(717) 766-0232 (fax)

1000 Church Hill Road, Suite 220
Pittsburgh, PA 15205
(412) 263-2200
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building
262 Chapman Road, Suite 105
Newark, DE 19702
(302) 266-0212
(302) 266-6208 (fax)

**Remington, Vernick
& Arango Engineers**
The Presidential Center
Lincoln Building, Suite 600
101 Route 130
Cinnaminson, NJ 08077
(856) 303-1245
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor
Secaucus, NJ 07094
(201) 624-2137
(201) 624-2136 (fax)

July 10, 2013

Engineering Report

Borough of West Cape May

- 1.) **FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program and FY 2012 NJDOT Municipal Aid/Bike Path**
 - Status:
 - USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
 - Work on Park Boulevard from Myrtle Street to Leaming Avenue is substantially complete. Contractor to complete punchlist.
 - A total of twenty-six (26) parallel parking spaces have been created along side the bike path.
 - Landis and Stewart have been paved, base course and top course by July 8, 2013.
 - 3rd Avenue was base paved July 8, 2013. Top course to be placed the week of July 15, 2013.
 - 5th Avenue to be boxed out the week of July 8, 2013. Base course to be installed July 11, 2013. Top course to be installed the week of July 15, 2013, concurrently with 3rd Avenue.
 - 4th Avenue to be boxed out the week of July 15, 2013 and base paved. Top course to be installed the week of July 22, 2013.
 - The latest revised schedule has 3rd Avenue, 4th Avenue and 5th Avenue completed by July 26, 2013.
 - Park Boulevard from Leaming Avenue to Broadway and intersecting streets to begin September 3, 2013 and to be completed by December 31, 2013.
 - Contractor has issued notices to residents of the revised schedule and will continue to provide updates.

- 2.) **LSRP Services Case No. 00-08-24-1117-35 (Borough Hall)**
 - Status:
 - Sampling is complete.
 - Test results show no remedial action necessary.
 - RV & W's LSRP prepared Unrestricted Response Action Outcome (RAO) for the four (4) areas of concern. The Mayor has signed the application and returned to RV & W for submission to NJDEP.
 - Awaiting NJDEP concurrence.