

DIRECTOR OF OPERATIONS
CORPORATE SECRETARY
Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES
John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers
232 Kings Highway East
Haddonfield, NJ 08033
(856) 795-9595
(856) 795-1882 (fax)

Remington, Vernick
& Vena Engineers
9 Allen Street
Toms River, NJ 08753
(732) 286-9220
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400
Old Bridge, NJ 08857
(732) 955-8000
(732) 591-2815 (fax)

Remington, Vernick
& Walberg Engineers
845 North Main Street
Pleasantville, NJ 08232
(609) 645-7110
(609) 645-7076 (fax)

4907 New Jersey Avenue
Wildwood City, NJ 08260
(609) 522-5150
(609) 522-5313 (fax)

Remington, Vernick
& Beach Engineers
922 Fayette Street
Conshohocken, PA 19428
(610) 940-1050
(610) 940-1161 (fax)

73 West Main Street, Rear
Mechanicsburg, PA 17055
(717) 766-1775
(717) 766-0232 (fax)

1000 Church Hill Road, Suite 220
Pittsburgh, PA 15205
(412) 263-2200
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building
262 Chapman Road, Suite 105
Newark, DE 19702
(302) 266-0212
(302) 266-6208 (fax)

Remington, Vernick
& Arango Engineers
The Presidential Center
Lincoln Building, Suite 600
101 Route 130
Cinnaminson, NJ 08077
(856) 303-1245
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor
Secaucus, NJ 07094
(201) 624-2137
(201) 624-2136 (fax)

January 8, 2014

Engineering Report

Borough of West Cape May

1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program and FY 2012 NJDOT Municipal Aid/Bike Path

- Status:
- USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
- Work on Park Boulevard from Myrtle Street to Leaming Avenue is substantially complete. Contractor to complete punchlist.
- A total of twenty-six (26) parallel parking spaces have been created along side the bike path.
- Landis and Stewart pavement remediation: On-site meeting with Contractor preparing remediation proposal, awaiting survey data.
- 3rd, 4th and 5th Avenues are paved.
- Contractor has completed the final pavement on Central Avenue, from Broadway to Leaming Avenue, including Willow Avenue, Maple Avenue and Grant Avenue (south and north sides) and Park Boulevard from Leaming Avenue to Central Avenue.
- Items remaining:
 - a. Remedial work on Landis Avenue and Stewart Avenue is partially completed, as an equipment failure prevented the completion of the remedial work. Contractor to provide a new schedule.
 - b. Leaming Avenue repair.
 - c. Pavement markings and striping.
 - d. Punchlist.
 - e. The above items are weather dependent.

2.) LSRP Services Case No. 00-08-24-1117-35 (Borough Hall)

- Status:
- RV& W's LSRP prepared Unrestricted Response Action Outcome (RAO) for the four (4) areas of concern and submitted to NJDEP.
- Case is closed.

3.) FY 2014 Municipal Aid Project Discussion

- State Street (Fourth Street to Sixth Street)
- Phase 4 Bike Path Leaming Avenue (Park Boulevard to Cape May City Line)
- Applications are being reviewed by NJDOT.