

SENIOR PRINCIPALS

Edward Vernick, PE, CME, President
Craig F. Remington, PLS, PP, Vice President
Michael D. Vena, PE, PP, CME (deceased 2006)
Edward J. Walberg, PE, PP, CME, CFM
Thomas F. Beach, PE, CME
Richard G. Arango, PE, CME

PRINCIPALS

Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME, CPWM, CEP
Alan Dittenhofer, PE, PP, CME
Leonard A. Falola, PE, PP, CME
Christopher J. Fazio, PE, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME

SENIOR ASSOCIATES

Charles E. Adamson, PLS, AET
John J. Cantwell, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE
Annina Hogan, PE, RA, CME, CPWM, LEED-AP
Kenneth C. Ressler, PE, CME
Frank J. Seney, Jr., PE, PP, CME, NBIS
Gregory J. Sullivan, PE, PP, CME, CEA

PLEASE REPLY TO THE NOTED OFFICE

Remington & Vernick Engineers

232 Kings Highway East
Haddonfield, NJ 08033
☐ (856) 795-9595

**Remington, Vernick
& Vena Engineers**

9 Allen Street
Toms River, NJ 08753
☐ (732) 286-9220

3 Jocama Boulevard, Suite 300-400
Old Bridge, NJ 08857
☐ (732) 955-8000

**Remington, Vernick
& Walberg Engineers**

845 North Main Street
Pleasantville, NJ 08232
☐ (609) 645-7110

4907 New Jersey Avenue
Wildwood City, NJ 08260
☐ (609) 522-5150

Melford Plaza I, Suite 400
16701 Melford Boulevard
Bowie, MD 20715
☐ (240) 544-5382

**Remington, Vernick
& Beach Engineers**

922 Fayette Street
Conshohocken, PA 19428
☐ (610) 940-1050

1000 Church Hill Road, Suite 220
Pittsburgh, PA 15205
☐ (412) 263-2200

Univ. Office Plaza, Bellevue Building
262 Chapman Road, Suite 105
Newark, DE 19702
☐ (302) 266-0212

**Remington, Vernick
& Arango Engineers**

The Presidential Center, Lincoln Building
Suite 600, 101 Route 130,
Cinnaminson, NJ 08077
☐ (856) 303-1245

300 Penhorn Avenue, 3rd Floor
Secaucus, NJ 07094
☐ (201) 624-2137

October 12, 2016

Engineering Report

Borough of West Cape May

1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program

A.) Pump Stations

- Contracts have been signed with B & H Contracting in the amount of \$300,000.00. USDA has issued its concurrence to award.
- Shop drawings have been processed.
- Change Order for extension of time was approved to September 23, 2016.
- West Drive pump station and Fourth Avenue pump station to be completed by September 23, 2016.

B.) Portable Emergency Generator

- Shop drawings have been approved. Contractor has ordered the generator.

C.) Renovation of Water & Sewer Department Storage Building.

- RV&W prepared letter requesting determination of eligibility for the rehabilitation of the water & sewer building. USDA concurrence has been received.
- RV&W coordinating with Mr. Greg Basile in the purchase of materials and equipment. Labor shall be provided by the Borough for the majority of the work. Other items of work will be procured through written proposals.
- New roof, concrete floor, entrance ramp, front siding, electrical installation and windows are complete.
- Construction is on schedule.

D.) Broadway Sanitary Sewer Pump Station Schedule

- RV&W continues to prepare USDA close out documents

E.) Myrtle Avenue Sanitary Sewer Schedule

- Schedule
- Contractor is 100% complete.
- RV&W continues to prepare USDA close out documents.

S:\West Cape May\Engineering Report\2016\16Oct12 Engineering Report.docx

2.) FY 2015 Municipal Aid Project

- Reconstruction of Green Street (4th Avenue to 5th Avenue) approved for \$175,000.00. The Borough has authorized RV&W to proceed.
- Construction is Complete.
- Final payment request form has been sent to the Borough for approval.
- RV&W is proceeding with NJDOT close out documents.