

**DIRECTOR OF OPERATIONS
CORPORATE SECRETARY**
Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES
John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers
232 Kings Highway East
Haddonfield, NJ 08033
(856) 795-9595
(856) 795-1882 (fax)

**Remington, Vernick
& Vena Engineers**
9 Allen Street
Toms River, NJ 08753
(732) 286-9220
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400
Old Bridge, NJ 08857
(732) 955-8000
(732) 591-2815 (fax)

**Remington, Vernick
& Walberg Engineers**
845 North Main Street
Pleasantville, NJ 08232
(609) 645-7110
(609) 645-7076 (fax)

4907 New Jersey Avenue
Wildwood City, NJ 08260
(609) 522-5150
(609) 522-5313 (fax)

**Remington, Vernick
& Beach Engineers**
922 Fayette Street
Conshohocken, PA 19428
(610) 940-1050
(610) 940-1161 (fax)

5010 East Trindle Road, Suite 203
Mechanicsburg, PA 17050
(717) 766-1775
(717) 766-0232 (fax)

U.S. Steel Tower
600 Grant Street, Suite 1251
Pittsburgh, PA 15219
(412) 263-2200
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building
262 Chapman Road, Suite 105
Newark, DE 19702
(302) 266-0212
(302) 266-6208 (fax)

**Remington, Vernick
& Arango Engineers**
The Presidential Center
Lincoln Building, Suite 600
101 Route 130
Cinnaminson, NJ 08077
(856) 303-1245
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor
Secaucus, NJ 07098
(201) 624-2137
(201) 624-2136 (fax)

March 14, 2012

Engineering Report

Borough of West Cape May

FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program

- **Status:**
- USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
- The Agreement between the Owner and the Engineer for Professional Services has been executed between the Borough and RV&W.
- Topographic and Utility Survey activities are completed.
- Final Design is underway.
- Our tentative timetable is as follows:

Plans and specifications submitted to USDA for approval to advertise	June 15, 2012
Advertise for bids	June 30, July 7 & July 14
Open Bids	July 25, 2012
Submit Bid Tabulation and Documentation to USDA for approval to award	July 31, 2012
Award Contract (Commissioner's Meeting)	August 8, 2012
Pre-Construction Meeting	August 15, 2012
Issue Notice to Proceed	August 20, 2012
Contractor to submit show drawings, schedule, etc.	August 20, 2012- Sept. 7, 2012
Physical Construction to Begin	Sept. 10, 2012

- The suggested sequence of operations shall be
 - Central Avenue and Park Boulevard
 - Grand Avenue, Willow Avenue and Maple Avenue
 - Stewart Avenue and Landis Avenue
 - Third, Fourth, Fifth Avenues and State Street

Project timetable is proceeding on schedule.

FY 2012 NJDOT Municipal Aid/Bike Path Applications

- **Status:**
- Electronic submission of applications was due September 23, 2011.
- Commissioners have passed resolutions authorizing filing of the applications. The resolutions have been forwarded to NJDOT.
- Still awaiting decision from NJDOT.

S:\West Cape May\Engineering Report\2012\12Mar14 - Engineering Report.doc