

# SEPTEMBER 12, 2018 ENGINEERING REPORT BOROUGH OF WEST CAPE MAY

### 1. FY 2018 Municipal Aid Application

- A. NJDOT has awarded a Municipal Aid Grant of \$160,000.00 to the Borough of West Cape May for the Reconstruction of Learning Avenue.
  - 1. The Municipal Aid Application includes pavement reconstruction (widen form 28' to 32'), concrete curb and sidewalk (both sides), 2-5' wide bike paths and storm drainage.
  - 2. The proposed roadway section will consist of 2-11' wide travel lanes, 2-5' wide bike lanes.
  - 3. The Total Grant Request was in the amount of \$376,710.00

### 2. Borough Wide Street Improvements (Contracts 2 & 3)

- A. Scope of Work
  - 1. Reconstruction of Learning Avenue from Park Boulevard to Cape Island Creek.
- B. Schedule Learning Avenue from Park Boulevard to Cape Island Creek

Adv. Sept. 26, 2018
Open Bids: Nov. 8, 2018
Award: Nov. 28, 2018
Pre-Const/NTP: Dec. 10, 2018
Physical Construction: Jan. 7, 2019
Complete Work: May 17, 2019

#### C. Schematic Design

- 1. Scope of Work
- West Drive from Stevens Street to Sunset Boulevard
- Third Avenue from Broadway to Pacific Avenue.
- West Congress Street from Fow Avenue to 1st Avenue
- Oak Street from 4<sup>th</sup> Avenue to 5<sup>th</sup> Avenue

- "Old" 4th Avenue to the end of the gravel turnaround.
- Brown Avenue from 5<sup>th</sup> Street to 6<sup>th</sup> Street.
- Goldbeaten Alley from Pacific Avenue to Atlantic Avenue.

#### 2. Schedule

Submit Schematic Design to Commissioner for Review Nov. 15, 2018 Presentation of Schematic Design to Commissioner. Dec. 12, 2018

### 3. Borough Complex Parking Lot Reconstruction

#### A. Schedule

Open Bids: September 5, 2018
Award: September 12, 2018
NTP Physical construction start Sept. 24, 2018
Complete project Nov. 23 (60 calendar days)
Open for Christmas Parade (Dec. 1, 2018)

#### 4. Safe Routes to School

A. Application was submitted August 27, 2018.

# 5. Traffic Study - Leaming Ave. - Park Blvd Intersection

- A. Turning counts (vehicles, pedestrians & cyclist) completed.
- B. Vehicular Speed Analysis
  - 1. Speed sign and trailer have arrived and are being programmed.
  - 2. Counts to be completed by late September.
  - 3. Report with recommendations to be issued by early October.

## 6. Storm Drainage

A. Meetings with County and Cape May City are being set up to discuss the various storm water issues impacting West Cape May.