

**SENIOR PRINCIPALS**

Edward Vernick, PE, CME, President  
 Craig F. Remington, PLS, PP, Vice President  
 Michael D. Vena, PE, PP, CME (deceased 2006)  
 Edward J. Walberg, PE, PP, CME, CFM  
 Thomas F. Beach, PE, CME  
 Richard G. Arango, PE, CME

**PRINCIPALS**

Kim Wendell Bibbs, PE, CME  
 Marc DeBlasio, PE, PP, CME, CPWM, CEP  
 Alan Dittenhofer, PE, PP, CME  
 Leonard A. Faiola, PE, PP, CME  
 Christopher J. Fazio, PE, CME  
 Terence Vogt, PE, PP, CME  
 Dennis K. Yoder, PE, PP, CME

**SENIOR ASSOCIATES**

Charles E. Adamson, PLS, AET  
 John J. Cantwell, PE, PP, CME  
 Richard B. Czekanski, PE, CME, RCEE  
 Annina Hogan, PE, RA, CME, CPWM, LEED-AP  
 Kenneth C. Ressler, PE, CME  
 Frank J. Seney, Jr., PE, PP, CME, NBIS  
 Gregory J. Sullivan, PE, PP, CME, CEA

PLEASE REPLY TO THE NOTED OFFICE

**Remington & Vernick Engineers**

232 Kings Highway East  
 Haddonfield, NJ 08033  
 ☐ (856) 795-9595

**Remington, Vernick  
& Vena Engineers**

9 Allen Street  
 Toms River, NJ 08753  
 ☐ (732) 286-9220

3 Jocama Boulevard, Suite 300-400  
 Old Bridge, NJ 08857  
 ☐ (732) 955-8000

**Remington, Vernick  
& Walberg Engineers**

845 North Main Street  
 Pleasantville, NJ 08232  
 ☐ (609) 645-7110

4907 New Jersey Avenue  
 Wildwood City, NJ 08260  
 ☐ (609) 522-5150

Melford Plaza I, Suite 400  
 16701 Melford Boulevard  
 Bowie, MD 20715  
 ☐ (240) 544-5382

**Remington, Vernick  
& Beach Engineers**

922 Fayette Street  
 Conshohocken, PA 19428  
 ☐ (610) 940-1050

1000 Church Hill Road, Suite 220  
 Pittsburgh, PA 15205  
 ☐ (412) 263-2200

Univ. Office Plaza, Bellevue Building  
 262 Chapman Road, Suite 105  
 Newark, DE 19702  
 ☐ (302) 266-0212

**Remington, Vernick  
& Arango Engineers**

The Presidential Center, Lincoln Building  
 Suite 600, 101 Route 130,  
 Cinnaminson, NJ 08077  
 ☐ (856) 303-1245

300 Penhorn Avenue, 3rd Floor  
 Secaucus, NJ 07094  
 ☐ (201) 624-2137

**March 9, 2016**

**Engineering Report**

**Borough of West Cape May**

**1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program**

RV&W has submitted the Supplemental Preliminary Engineering Report and Environmental Report, USDA Budget Form 424 C and Amendment No. 2 to the Owner and Engineers Agreement for:

- Rehabilitation of Fourth Avenue Sanitary Sewer Pump Station
- Rehabilitation of West Drive Sanitary Sewer Pump Station
- Portable Emergency Generator
- Schedule for the Two Pump Stations:

Newspaper Notice	March 19, 2016
	March 26, 2016
	March 30, 2016
Open Bids	April 12, 2016
Award Bid	April 13, 2016
Notice to Proceed	April 25, 2016
Completion Date	July 15, 2016

**2.) Broadway Sanitary Sewer Pump Station Schedule**

- RV&W continues to prepare USDA close out documents

**3.) Myrtle Avenue Sanitary Sewer Schedule**

- The tentative schedule for the Myrtle Avenue Sanitary Sewer:

Pre-Construction Meeting-Held	Dec. 15, 2015
Construction Start	Feb. 16, 2016
Construction Complete	May 27, 2016

- Schedule
  - A. Contractor is 50% complete with the installation of the sanitary sewer.
  - B. Contractor is scheduled to complete all sanitary sewer main and laterals by March 18, 2016.

**4.) FY 2014 Municipal Aid Project Discussion**

- Close out documentation including Final Payment Voucher has been submitted to NJDOT.

**5.) FY 2015 Municipal Aid Project**

- Reconstruction of Green Street (4<sup>th</sup> Avenue to 5<sup>th</sup> Avenue) approved for \$175,000.00. The Borough has authorized RV&W to proceed.
- Construction is Complete.
- Final payment request form has been sent to the Borough for approval.
- RV&W is proceeding with NJDOT closeout activities.

**6.) FY 2016 Municipal Aid Project**

- Municipal Aid Application for Learning Avenue, Park Boulevard to Borough of West Cape May and City of Cape May municipal boundary has been submitted to NJDOT.
- NJDOT announcement of Notification of Awards anticipated for April, 2016.