

**DIRECTOR OF OPERATIONS**  
**CORPORATE SECRETARY**  
Bradley A. Blubaugh, BA, MPA

**SENIOR ASSOCIATES**  
John J. Cantwell, PE, PP, CME  
Alan Dittenhofer, PE, PP, CME  
Frank J. Seney, Jr., PE, PP, CME  
Terence Vogt, PE, PP, CME  
Dennis K. Yoder, PE, PP, CME, LEED  
Charles E. Adamson, PLS, AET  
Kim Wendell Bibbs, PE, CME  
Marc DeBlasio, PE, PP, CME  
Leonard A. Faiola, PE, CME  
Christopher J. Fazio, PE, CME  
Kenneth C. Ressler, PE, CME  
Gregory J. Sullivan, PE, PP, CME  
Richard B. Czekanski, PE, CME, BCEE

**Remington & Vernick Engineers**  
232 Kings Highway East  
Haddonfield, NJ 08033  
(856) 795-9595  
(856) 795-1882 (fax)

**Remington, Vernick  
& Vena Engineers**  
9 Allen Street  
Toms River, NJ 08753  
(732) 286-9220  
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400  
Old Bridge, NJ 08857  
(732) 955-8000  
(732) 591-2815 (fax)

**Remington, Vernick  
& Walberg Engineers**  
845 North Main Street  
Pleasantville, NJ 08232  
(609) 645-7110  
(609) 645-7076 (fax)

4907 New Jersey Avenue  
Wildwood City, NJ 08260  
(609) 522-5150  
(609) 522-5313 (fax)

**Remington, Vernick  
& Beach Engineers**  
922 Fayette Street  
Conshohocken, PA 19428  
(610) 940-1050  
(610) 940-1161 (fax)

1000 Church Hill Road, Suite 220  
Pittsburgh, PA 15205  
(412) 263-2200  
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building  
262 Chapman Road, Suite 105  
Newark, DE 19702  
(302) 266-0212  
(302) 266-6208 (fax)

**Remington, Vernick  
& Arango Engineers**  
The Presidential Center  
Lincoln Building, Suite 600  
101 Route 130  
Cinnaminson, NJ 08077  
(856) 303-1245  
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor  
Secaucus, NJ 07094  
(201) 624-2137  
(201) 624-2136 (fax)

December 10, 2014

## Engineering Report

### Borough of West Cape May

- 1.) **FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program and FY 2012 NJDOT Municipal Aid/Bike Path**
  - Status:
  - USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
  - RV & W is preparing a final change order.
  - NJDOT made their inspection on June 6, 2014. Close out should be completed by the end of November, 2014.
  - The USDA Shawl contract is closed out.
  - The Bike Path Shawl contract – NJDOT has approved the project.
  - Request for final NJDOT reimbursement has been submitted.
  - The project is now 100% complete.
  
- 2.) **USDA has approved the Borough's request for the Replacement of the Myrtle Avenue Sanitary Intercept Sewer from Broadway to Park Boulevard and the Rehabilitation of the Broadway Sanitary Sewer Pump Station**
  - RV&W to prepare two (2) individual bid documents
    - A. Broadway Pump Station
    - B. Myrtle Street Sanitary Sewer
  - **Schedule**  
The tentative schedule for the Myrtle Avenue Sanitary Sewer:
 

Design	Sept. 2014 -Feb. 2015
Submit permits	Feb. 2015-Sept. 2015
Advertise	Sept./Oct-2015
Award	Nov. 2015
Pre-construction Mtg	Dec. 2015
Construction Start	Jan. 4, 2016
Construction Complete	May 20, 2016

The tentative schedule for the Broadway Pump Station:

Advertise	Nov. 22, 29, & Dec.3, 2014
Open Bids	December 16, 2014
Award Bids	January 14, 2015
Pre-construction Mtg/NTP	January 27, 2015
Physical Construction Begins	April 3, 2015
Complete Construction	May 22, 2015

### 3.) **FY 2014 Municipal Aid Project Discussion**

- The Borough has been awarded a NJDOT Municipal Aid Grant in the amount of \$172,000.00 for State Street (Fourth Street to Sixth Street).
- Project is substantially complete.
- Contractor completing the restoration of the area adjacent to both sides of the pavement. Clearing and installation of topsoil is complete. Seeding to be installed after March 1 and before May 15, 2015.
- Initial payment voucher has been submitted to NJDOT.