

**DIRECTOR OF OPERATIONS**  
**CORPORATE SECRETARY**  
Bradley A. Blubaugh, BA, MPA

**SENIOR ASSOCIATES**  
John J. Cantwell, PE, PP, CME  
Alan Dittenhofer, PE, PP, CME  
Frank J. Seney, Jr., PE, PP, CME  
Terence Vogt, PE, PP, CME  
Dennis K. Yoder, PE, PP, CME, LEED  
Charles E. Adamson, PLS, AET  
Kim Wendell Bibbs, PE, CME  
Marc DeBiasio, PE, PP, CME  
Leonard A. Faiola, PE, CME  
Christopher J. Fazio, PE, CME  
Kenneth C. Ressler, PE, CME  
Gregory J. Sullivan, PE, PP, CME  
Richard B. Czekanski, PE, CME, BCEE

**Remington & Vernick Engineers**  
232 Kings Highway East  
Haddonfield, NJ 08033  
(856) 795-9595  
(856) 795-1882 (fax)

**Remington, Vernick  
& Vena Engineers**  
9 Allen Street  
Toms River, NJ 08753  
(732) 286-9220  
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400  
Old Bridge, NJ 08857  
(732) 955-8000  
(732) 591-2815 (fax)

**Remington, Vernick  
& Walberg Engineers**  
845 North Main Street  
Pleasantville, NJ 08232  
(609) 645-7110  
(609) 645-7076 (fax)

4907 New Jersey Avenue  
Wildwood City, NJ 08260  
(609) 522-5150  
(609) 522-5313 (fax)

**Remington, Vernick  
& Beach Engineers**  
922 Fayette Street  
Conshohocken, PA 19428  
(610) 940-1050  
(610) 940-1161 (fax)

1000 Church Hill Road, Suite 220  
Pittsburgh, PA 15205  
(412) 263-2200  
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building  
262 Chapman Road, Suite 105  
Newark, DE 19702  
(302) 266-0212  
(302) 266-6208 (fax)

**Remington, Vernick  
& Arango Engineers**  
The Presidential Center  
Lincoln Building, Suite 600  
101 Route 130  
Cinnaminson, NJ 08077  
(856) 303-1245  
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor  
Secaucus, NJ 07094  
(201) 624-2137  
(201) 624-2136 (fax)

**September 9, 2015**

## Engineering Report

### Borough of West Cape May

#### 1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program

USDA has approved the Borough's request for the Replacement of the Myrtle Avenue Sanitary Intercept Sewer from Broadway to Park Boulevard and the Rehabilitation of the Broadway Sanitary Sewer Pump Station

- RV&W to prepare two (2) individual bid documents
  - A. Broadway Pump Station
  - B. Myrtle Street Sanitary Sewer

#### 2.) Broadway Sanitary Sewer Pump Station Schedule

- Bids were opened on December 16, 2014. The lowest responsible bidder was TKT Construction Company of Williamstown, NJ in the amount of \$155,555.00.

- The tentative schedule for the Broadway Pump Station:

Work is to begin on September 14, 2015 and be completed by November 1, 2015.

#### 3.) Myrtle Avenue Sanitary Sewer Schedule

- The tentative schedule for the Myrtle Avenue Sanitary Sewer:

Design	Is Underway
Advertise	Oct. 2015
Award	Nov. 2015
Pre-construction Mtg	Dec. 2015
Construction Start	Jan. 4, 2016
Construction Complete	May 20, 2016

- A TWA Permit is required. Borough to pass resolution to have Mayor sign the TWA permit and to authorize the payment of the NJDEP review fee.

- Roadway layout was sent to the County Engineer for approval.

S:\West Cape May\Engineering Report\2015\15Sept9 Engineering Report.docx

**4.) FY 2014 Municipal Aid Project Discussion**

- The Borough has been awarded a NJDOT Municipal Aid Grant in the amount of \$172,000.00 for State Street (Fourth Street to Sixth Street).
- Project is complete.
- RV&W is awaiting close out documentation from the Contractor.
- Initial payment voucher, for \$119,851.07, has been received.
- RV&W preparing final change order and final payment requisition for Borough approval 9/23/2015.

**5.) FY 2015 Municipal Aid Project**

- Reconstruction of Green Street (4<sup>th</sup> Avenue to 5<sup>th</sup> Avenue) approved for \$175,000.00. The Borough has authorized RV&W to proceed.
- Schedule

Advertised for Bids	August 29, 2015
Open Bids	September 16, 2015
Award Bids	September 23, 2015
Notice to Proceed	October 7, 2015
Construction Completed	November 20, 2015

**6.) FY 2016 Municipal Aid Project**

- Select project(s) for submission to NJDOT at the 9/9/15 Commissioner's Meeting.