

**DIRECTOR OF OPERATIONS
CORPORATE SECRETARY**
Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES
John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers
232 Kings Highway East
Haddonfield, NJ 08033
(856) 795-9595
(856) 795-1882 (fax)

**Remington, Vernick
& Vena Engineers**
9 Allen Street
Toms River, NJ 08753
(732) 286-9220
(732) 505-8416 (fax)

3 Jicama Boulevard, Suite 300-400
Old Bridge, NJ 08857
(732) 955-8000
(732) 591-2815 (fax)

**Remington, Vernick
& Walberg Engineers**
845 North Main Street
Pleasantville, NJ 08232
(609) 645-7110
(609) 645-7076 (fax)

4907 New Jersey Avenue
Wildwood City, NJ 08260
(609) 522-6150
(609) 522-5313 (fax)

**Remington, Vernick
& Beach Engineers**
922 Fayette Street
Conshohocken, PA 19428
(610) 940-1050
(610) 940-1161 (fax)

1000 Church Hill Road, Suite 220
Pittsburgh, PA 15205
(412) 263-2200
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building
262 Chapman Road, Suite 105
Newark, DE 19702
(302) 266-0212
(302) 266-6208 (fax)

**Remington, Vernick
& Arango Engineers**
The Presidential Center
Lincoln Building, Suite 600
101 Route 130
Cinnaminson, NJ 08077
(856) 303-1245
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor
Secaucus, NJ 07094
(201) 624-2137
(201) 624-2136 (fax)

September 10, 2014

Engineering Report

Borough of West Cape May

- 1.) **FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program and FY 2012 NJDOT Municipal Aid/Bike Path**
 - Status:
 - USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
 - RV & W is preparing a final change order.
 - NJDOT made their inspection on June 6, 2014 and are proceeding with their close out procedures for the Bike Path.
 - Final payment request to be submitted to the Borough for processing. Close out should be completed by the end of September, 2014.

- 2.) **USDA has approved the Borough's request for the Replacement of the Myrtle Avenue Sanitary Intercept Sewer from Broadway to Park Boulevard and the Rehabilitation of the Broadway Sanitary Sewer Pump Station**
 - RV&W has completed the preparation of the revised Preliminary Engineering Report and Environmental Report necessary for final USDA approval and has submitted to Triad. Triad has transmitted to USDA.
 - RV&W submitted Amendment to Owner-Engineer Agreement to USDA for concurrence.
 - RV&W to prepare two (2) individual bid documents
 - A. Broadway Pump Station
 - B. Myrtle Street Sanitary Sewer
 - Schedule
The tentative schedule for the Myrtle Avenue Sanitary Sewer:

Design	Sept. 2014 -Feb. 2015
Submit permits	Feb. 2015-Sept. 2015
Advertise	Sept./Oct-2015
Award	Nov. 2015
Pre-construction Mtg	Dec. 2015
Construction Start	Jan. 4, 2016
Construction Complete	May 20, 2016

S:\West Cape May\Engineering Report\2014\14September 10 - Engineering Report.docx

The tentative schedule for the Broadway Pump Station:

Design	Sept. 1-Nov. 14, 2014
Advertise	Nov. 15, 22 & 29, 2014
Open Bids	December 3, 2014
Award Bids	December 10, 2014
Pre-construction Mtg/NTP	January 7, 2015
Complete Construction	May 22, 2015

3.) **FY 2014 Municipal Aid Project Discussion**

- The Borough has been awarded a NJDOT Municipal Aid Grant in the amount of \$172,000.00 for State Street (Fourth Street to Sixth Street).
- RV&W has completed the topographic and utility survey and design. The project will be advertised for bids August 13, 2014 in the Cape May Star & Wave and August 16, 2014 in the Press of Atlantic City. The schedule is as follows:

Opened Bids	Thursday, September 4, 2014
Award	Wednesday, September 10, 2014
NTP/Pre-Construction Mtg.	Tuesday, September 30, 2014
Completion Date	Friday, November 14, 2014