

**DIRECTOR OF OPERATIONS  
CORPORATE SECRETARY**  
Bradley A. Blubaugh, BA, MPA

**SENIOR ASSOCIATES**  
John J. Cantwell, PE, PP, CME  
Alan Dittenhofer, PE, PP, CME  
Frank J. Seney, Jr., PE, PP, CME  
Terence Vogt, PE, PP, CME  
Dennis K. Yoder, PE, PP, CME, LEED  
Charles E. Adamson, PLS, AET  
Kim Wendell Bibbs, PE, CME  
Marc DeBlasio, PE, PP, CME  
Leonard A. Faiola, PE, CME  
Christopher J. Fazio, PE, CME  
Kenneth C. Ressler, PE, CME  
Gregory J. Sullivan, PE, PP, CME  
Richard B. Czekanski, PE, CME, BCEE

**Remington & Vernick Engineers**  
232 Kings Highway East  
Haddonfield, NJ 08033  
(856) 795-9595  
(856) 795-1882 (fax)

**Remington, Vernick  
& Vena Engineers**  
9 Allen Street  
Toms River, NJ 08753  
(732) 286-9220  
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400  
Old Bridge, NJ 08857  
(732) 955-8000  
(732) 591-2815 (fax)

**Remington, Vernick  
& Walberg Engineers**  
845 North Main Street  
Pleasantville, NJ 08232  
(609) 645-7110  
(609) 645-7076 (fax)

4907 New Jersey Avenue  
Wildwood City, NJ 08260  
(609) 522-5150  
(609) 522-5313 (fax)

**Remington, Vernick  
& Beach Engineers**  
922 Fayette Street  
Conshohocken, PA 19428  
(610) 940-1050  
(610) 940-1161 (fax)

73 West Main Street, Rear  
Mechanicsburg, PA 17055  
(717) 766-1775  
(717) 766-0232 (fax)

1000 Church Hill Road, Suite 220  
Pittsburgh, PA 15205  
(412) 263-2200  
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building  
262 Chapman Road, Suite 105  
Newark, DE 19702  
(302) 266-0212  
(302) 266-6208 (fax)

**Remington, Vernick  
& Arango Engineers**  
The Presidential Center  
Lincoln Building, Suite 600  
101 Route 130  
Cinnaminson, NJ 08077  
(856) 303-1245  
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor  
Secaucus, NJ 07094  
(201) 624-2137  
(201) 624-2136 (fax)

June 12, 2013

## Engineering Report

### Borough of West Cape May

- 1.) **FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program and FY 2012 NJDOT Municipal Aid/Bike Path**
  - Status:
  - USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
  - Work on Park Boulevard from Myrtle Street to Leaming Avenue is substantially complete. Contractor to complete punchlist.
  - A total of twenty-six (26) parallel parking spaces have been created along side the bike path.
  - The Contractor has completed underground utility work for Landis Avenue and Stewart Avenue.
  - Landis Avenue and Stewart Avenue to be milled and paved the week of June 10, 2013.
  - Fourth Avenue and Fifth Avenue to begin June 10, 2013 and to be completed by August 19, 2013. Third Avenue to begin the week of August 5, 2013 and to be completed by August 19, 2013.
  - Park Boulevard from Leaming Avenue to Broadway and intersecting streets to begin September 3, 2013 and to be completed by December 31, 2013.
  - Contractor has issued notices to residents of the revised schedule and will continue to provide updates.
  
- 2.) **LSRP Services Case No. 00-08-24-1117-35 (Borough Hall)**
  - Status:
  - Sampling is complete.
  - Test results show no remedial action necessary.
  - RV& W's LSRP to prepare and submit Unrestricted Response Action Outcome (RAO) for the four (4) areas of concern no later than June 28. Once submitted, NJDPE will close out the case number.