

EXECUTIVE VICE PRESIDENTS

Michael D. Vena, PE, PP, CME (deceased 2006) Edward J. Walberg, PE, PP, CME Thomas F. Beach, PE, CME Richard G. Arango, PE, CME

AND AFFILIATES

DIRECTOR OF OPERATIONS CORPORATE SECRETARY Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES

John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers

232 Kings Highway East Haddonfield, NJ 08033 (856) 795-9595 (856) 795-1882 (fax)

Remington, Vernick & Vena Engineers

9 Allen Street Toms River, NJ 08753 (732) 286-9220 (732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400 Old Bridge, NJ 08857 (732) 955-8000 (732) 591-2815 (fax)

Remington, Vernick & Walberg Engineers

845 North Main Street Pleasantville, NJ 08232 (609) 645-7110 (609) 645-7076 (fax)

4907 New Jersey Avenue Wildwood City, NJ 08260 (609) 522-5150 (609) 522-5313 (fax)

Remington, Vernick & Beach Engineers

922 Fayette Street Conshohocken, PA 19428 (610) 940-1050 (610) 940-1161 (fax)

73 West Main Street, Rear Mechanicsburg, PA 17055 (717) 766-1775 (717) 766-0232 (fax)

1000 Church Hill Road, Suite 220 Pittsburgh, PA 15205 (412) 263-2200 (412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building 262 Chapman Road, Suite 105 Newark, DE 19702 (302) 266-0212 (302) 266-6208 (fax)

Remington, Vernick & Arango Engineers

The Presidential Center Lincoln Building, Suite 600 101 Route 130 Cinnaminson, NJ 08077 (856) 303-1245 (856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor Secaucus, NJ 07094 (201) 624-2137 (201) 624-2136 (fax)

October 9, 2013

Engineering Report

Borough of West Cape May

- 1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program and FY 2012 NJDOT Municipal Aid/Bike Path
 - Status:
 - USDA made the formal announcement of the grant/loan in the amount of \$708,000 Grant and \$2,305,000 Loan.
 - Work on Park Boulevard from Myrtle Street to Learning Avenue is substantially complete. Contractor to complete punchlist.
 - A total of twenty-six (26) parallel parking spaces have been created along side the bike path.
 - Landis and Stewart pavement remediation: On-site meeting with Contractor is scheduled for early October.
 - 3rd Avenue is paved.
 - 5th Avenue is paved.
 - 4th Avenue is paved.
 - Park Boulevard from Learning Avenue to Broadway and intersecting streets began September 3, 2013 and to be completed by December 31, 2013.
 - Contractor has completed laying sanitary sewer main in Central Avenue, from Broadway toward Park Boulevard, including Willow Avenue, Maple Avenue and Grant Avenue (south).
 - Contractor has issued notices to residents of the revised schedule and will continue to provide updates.
 - Contractor to begin installation of sanitary laterals October 7, 2013.
 - Contractor to begin installation of sanitary sewer main in Park Boulevard, between Central Avenue and Learning Avenue the week of October 21, 2013.
- 2.) LSRP Services Case No. 00-08-24-1117-35 (Borough Hall)
 - <u>Status:</u>
 - Sampling is complete.
 - Test results show no remedial action necessary.
 - RV& W's LSRP prepared Unrestricted Response Action
 Outcome (RAO) for the four (4) areas of concern. The Mayor has
 signed the application and returned to RV & W for submission to
 NJDEP.
 - Awaiting NJDEP concurrence.

S:\West Cape May\Engineering Report\2013\13Oct9 - Engineering Report.docx

3.) FY 2014 Municipal Aid Project Discussion

- State Street (Fourth Street to Sixth Street)
- Phase 4 Bike Path Learning Avenue (Park Boulevard to Cape May City Line)
- RV&W has submitted both applications to NJDOT.
- Applications are being reviewed by NJDOT.