

**DIRECTOR OF OPERATIONS
CORPORATE SECRETARY**
Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES
John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers
232 Kings Highway East
Haddonfield, NJ 08033
(856) 795-9595
(856) 795-1882 (fax)

**Remington, Vernick
& Vena Engineers**
9 Allen Street
Toms River, NJ 08753
(732) 286-9220
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400
Old Bridge, NJ 08857
(732) 955-8000
(732) 591-2815 (fax)

**Remington, Vernick
& Walberg Engineers**
845 North Main Street
Pleasantville, NJ 08232
(609) 645-7110
(609) 645-7076 (fax)

4907 New Jersey Avenue
Wildwood City, NJ 08260
(609) 522-5150
(609) 522-5313 (fax)

**Remington, Vernick
& Beach Engineers**
922 Fayette Street
Conshohocken, PA 19428
(610) 940-1050
(610) 940-1161 (fax)

1000 Church Hill Road, Suite 220
Pittsburgh, PA 15205
(412) 263-2200
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building
262 Chapman Road, Suite 105
Newark, DE 19702
(302) 266-0212
(302) 266-6208 (fax)

**Remington, Vernick
& Arango Engineers**
The Presidential Center
Lincoln Building, Suite 600
101 Route 130
Cinnaminson, NJ 08077
(856) 303-1245
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor
Secaucus, NJ 07094
(201) 624-2137
(201) 624-2136 (fax)

June 10, 2015

Engineering Report

Borough of West Cape May

1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program

USDA has approved the Borough's request for the Replacement of the Myrtle Avenue Sanitary Intercept Sewer from Broadway to Park Boulevard and the Rehabilitation of the Broadway Sanitary Sewer Pump Station

- RV&W to prepare two (2) individual bid documents
A. Broadway Pump Station
B. Myrtle Street Sanitary Sewer

2.) Broadway Sanitary Sewer Pump Station Schedule

- Bids were opened on December 16, 2014. The lowest responsible bidder was TKT Construction Company of Williamstown, NJ in the amount of \$155,555.00.

- The tentative schedule for the Broadway Pump Station:

Award Bids	January 7, 2015
Pre-construction Mtg/NTP	March 11, 2015
Physical Construction Begins	April 3, 2015
Complete Construction	May 22, 2015

- A Change Order has been submitted for a time extension:

Work is to begin on September 7, 2015 and be completed by November 1, 2015.

- Shop drawings have been submitted by the Contractor and are being processed by our office.

3.) Myrtle Avenue Sanitary Sewer Schedule

- The tentative schedule for the Myrtle Avenue Sanitary Sewer:

Design	Is Underway
Advertise	Sept./Oct-2015
Award	Nov. 2015
Pre-construction Mtg	Dec. 2015
Construction Start	Jan. 4, 2016
Construction Complete	May 20, 2016

- Discussion of alternate parking alignments

4.) FY 2014 Municipal Aid Project Discussion

- The Borough has been awarded a NJDOT Municipal Aid Grant in the amount of \$172,000.00 for State Street (Fourth Street to Sixth Street).
- Project is complete.
- RV&W is preparing close out documentation.
- Initial payment voucher, for \$119,851.07, has been received.

5.) FY 2015 Municipal Aid Project

- Reconstruction of Green Street (4th Avenue to 5th Avenue) approved for \$175,000.00.
- Anticipate November 20, 2015 completion of construction.