

SENIOR PRINCIPALS

Edward Vernick, PE, CME, President
 Craig F. Remington, PLS, PP, Vice President
 Michael D. Vena, PE, PR, CME (deceased 2006)
 Edward J. Walberg, PE, PR, CME, CFM
 Thomas F. Beach, PE, CME
 Richard G. Arango, PE, CME

PRINCIPALS

Kim Wendell Bibbs, PE, CME
 Marc DeBlasio, PE, PR, CME, CPWM, CEP
 Alan Dittenhofer, PE, PR, CME
 Leonard A. Faiola, PE, PR, CME
 Christopher J. Fazio, PE, CME
 Terence Vogt, PE, PR, CME
 Dennis K. Yoder, PE, PR, CME

SENIOR ASSOCIATES

Charles E. Adamson, PLS, AET
 John J. Cantwell, PE, PR, CME
 Richard B. Czekanski, PE, CME, BCEE
 Annina Hogan, PE, RA, CME, CPWM, LEED-AP
 Kenneth C. Ressler, PE, CME
 Frank J. Seney, Jr., PE, PR, CME, NBS
 Gregory J. Sullivan, PE, PR, CME, CE

PLEASE REPLY TO THE NOTED OFFICE

Remington & Vernick Engineers

232 Kings Highway East
 Haddonfield, NJ 08033
 ☐ (856) 796-9596

**Remington, Vernick
& Vena Engineers**

9 Allen Street
 Toms River, NJ 08753
 ☐ (732) 286-9220

3 Jocama Boulevard, Suite 300-400
 Old Bridge, NJ 08857
 ☐ (732) 956-8000

**Remington, Vernick
& Walberg Engineers**

845 North Main Street
 Pleasantville, NJ 08232
 ☐ (609) 645-7110

4907 New Jersey Avenue
 Wildwood City, NJ 08260
 ☐ (609) 522-5150

Melford Plaza I, Suite 400
 16701 Melford Boulevard
 Bowie, MD 20715
 ☐ (240) 544-5382

**Remington, Vernick
& Beach Engineers**

922 Fayette Street
 Conshohocken, PA 19428
 ☐ (610) 940-1050

1000 Church Hill Road, Suite 220
 Pittsburgh, PA 15205
 ☐ (412) 263-2200

Univ. Office Plaza, Bellevue Building
 262 Chapman Road, Suite 105
 Newark, DE 19702
 ☐ (302) 266-0212

**Remington, Vernick
& Arango Engineers**

The Presidential Center, Lincoln Building
 Suite 600, 101 Route 130,
 Cinnaminson, NJ 08077
 ☐ (856) 303-1245

300 Penhorn Avenue, 3rd Floor
 Secaucus, NJ 07094
 ☐ (201) 624-2137

April 13, 2016

Engineering Report

Borough of West Cape May

1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program

RV&W has submitted the Supplemental Preliminary Engineering Report and Environmental Report, USDA Budget Form 424 C and Amendment No. 2 to the Owner and Engineers Agreement for:

- Rehabilitation of Fourth Avenue Sanitary Sewer Pump Station
- Rehabilitation of West Drive Sanitary Sewer Pump Station
- Portable Emergency Generator
- Schedule for the Two Pump Stations:

Newspaper Notice	March 19, 2016
	March 26, 2016
	March 30, 2016

Open Bids	April 12, 2016
Award Bid	April 13, 2016
Notice to Proceed	April 25, 2016
Completion Date	May 15, 2016

- Bids were opened April 12, 2016. The lowest qualified bidder Was B & H Contracting, Inc. of Folsom, NJ with a bid in the amount of \$300,000.00.
- RV&W recommends awarding the bid to B & H Contracting, Inc.
- RV&W to develop bid documents for the portable emergency generator.

2.) Broadway Sanitary Sewer Pump Station Schedule

- RV&W continues to prepare USDA close out documents

3.) Myrtle Avenue Sanitary Sewer Schedule

- The tentative schedule for the Myrtle Avenue Sanitary Sewer:

Pre-Construction Meeting-Held	Dec. 15, 2015
Construction Start	Feb. 16, 2016
Construction Complete	May 27, 2016

- Schedule
 - A. Contractor is 100% complete with the installation of the sanitary sewer, concrete gutter and concrete curb.
 - B. Contractor is scheduled to begin grading of the street on April 14, 2016.

4.) FY 2014 Municipal Aid Project Discussion – State Street

- Close out documentation including Final Payment Voucher has been submitted to NJDOT.
- NJDOT sent final payment to the Borough on March 28, 2016.
- Project is closed out.

5.) FY 2015 Municipal Aid Project

- Reconstruction of Green Street (4th Avenue to 5th Avenue) approved for \$175,000.00. The Borough has authorized RV&W to proceed.
- Construction is Complete.
- Final payment request form has been sent to the Borough for approval.
- RV&W is proceeding with NJDOT closeout activities.

6.) FY 2016 Municipal Aid Project

- Municipal Aid Application for Leaming Avenue, Park Boulevard to Borough of West Cape May and City of Cape May municipal boundary has been submitted to NJDOT.
- NJDOT announcement of Notification of Awards anticipated for April, 2016.
- RV&W review of approved Municipal Aid projects indicated West Cape May was not funded.