

EXECUTIVE VICE PRESIDENTS

Michael D. Vena, PE, PP, CME (deceased 2006)
Edward J. Walberg, PE, PP, CME
Thomas F. Beach, PE, CME
Richard G. Arango, PE, CME

DIRECTOR OF OPERATIONS CORPORATE SECRETARY

Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES

John J. Cantwell, PE, PP, CME
Alan Dittenhofer, PE, PP, CME
Frank J. Seney, Jr., PE, PP, CME
Terence Vogt, PE, PP, CME
Dennis K. Yoder, PE, PP, CME, LEED
Charles E. Adamson, PLS, AET
Kim Wendell Bibbs, PE, CME
Marc DeBlasio, PE, PP, CME
Leonard A. Faiola, PE, CME
Christopher J. Fazio, PE, CME
Kenneth C. Ressler, PE, CME
Gregory J. Sullivan, PE, PP, CME
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers

232 Kings Highway East Haddonfield, NJ 08033 (856) 795-9595 (856) 795-1882 (fax)

Remington, Vernick & Vena Engineers

9 Allen Street Toms River, NJ 08753 (732) 286-9220 (732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400 Old Bridge, NJ 08857 (732) 955-8000 (732) 591-2815 (fax)

Remington, Vernick & Walberg Engineers

845 North Main Street Pleasantville, NJ 08232 (609) 645-7110 (609) 645-7076 (fax)

4907 New Jersey Avenue Wildwood City, NJ 08260 (609) 522-5150 (609) 522-5313 (fax)

Remington, Vernick & Beach Engineers

922 Fayette Street Conshohocken, PA 19428 (610) 940-1050 (610) 940-1161 (fax)

1000 Church Hill Road, Suite 220 Pittsburgh, PA 15205 (412) 263-2200 (412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building 262 Chapman Road, Suite 105 Newark, DE 19702 (302) 266-0212 (302) 266-6208 (fax)

Remington, Vernick & Arango Engineers

The Presidential Center Lincoln Building, Suite 600 101 Route 130 Cinnaminson, NJ 08077 (856) 303-1245 (856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor Secaucus, NJ 07094 (201) 624-2137 (201) 624-2136 (fax)

April 8, 2015

Engineering Report

Borough of West Cape May

1.) FY 2010 USDA RD Sanitary Sewer Extension, Water Main Replacement and Meter Installation Program

USDA has approved the Borough's request for the Replacement of the Myrtle Avenue Sanitary Intercept Sewer from Broadway to Park Boulevard and the Rehabilitation of the Broadway Sanitary Sewer Pump Station

- RV&W to prepare two (2) individual bid documents
 - A. Broadway Pump Station
 - B. Myrtle Street Sanitary Sewer

2.) Broadway Sanitary Sewer Pump Station Schedule

- Bids were opened on December 16, 2014. The lowest responsible bidder was TKT Construction Company of Williamstown, NJ in the amount of \$155,555.00.
- The tentative schedule for the Broadway Pump Station:

Award Bids January 7, 2015
Pre-construction Mtg/NTP March 11, 2015
Physical Construction Begins April 3, 2015
Complete Construction May 22, 2015

A Change Order has been submitted for a time extension:

Work is to begin on September 7, 2015 and be completed by November 1, 2015.

 Shop drawings have been submitted by the Contractor and are being processed by our office.

S:\West Cape May\Engineering Report\2015\15April8 Engineering Report.docx

3.) Myrtle Avenue Sanitary Sewer Schedule

The tentative schedule for the Myrtle Avenue Sanitary Sewer:

Design Is Underway
Advertise Sept./Oct-2015
Award Nov. 2015
Pre-construction Mtg Dec. 2015
Construction Start Jan. 4, 2016
Construction Complete May 20, 2016

4.) FY 2014 Municipal Aid Project Discussion

- The Borough has been awarded a NJDOT Municipal Aid Grant in the amount of \$172,000.00 for State Street (Fourth Street to Sixth Street).
- Project is complete.
- Contractor completed the restoration of the area adjacent to both sides of the pavement.
- Initial payment voucher for \$119,851.07, has been submitted to NJDOT on December 4, 2014 and approved by NJDOT on December 15, 2014. NJDOT, as of this date, has not issued the check to the Borough (per SAGE).